

**CITY OF NEW PORT RICHEY, FLORIDA
CONTRACTOR'S APPLICATION FOR PAYMENT**

Gray Areas To Be Filled In By Contractor

Bid No. 23-016 Date 2/1/2024 Payment Number 2 final
 Application Period From 01/01/24 To 02/01/24
 Project Name RAC Activity Pool Resurfacing Project
 Account Number _____
 Owner: City of New Port Richey Phone No. (727) 841-4536
 Engineer: _____ Phone No. _____
 Contractor: AuMiller Pools, LLC Phone No. (407) 808-2660

Contract Data

Bids Received	<u>3/2/2023</u>	No. <u>1</u>	Date <u>2/1/2024</u>	Time _____	Amount <u>\$ (10,271.34)</u>
Contract Start Date	<u>8/9/2023</u>	No. _____	Date _____	Time _____	Amount _____
Notice to Proceed:	<u>8/9/2023</u>	No. _____	Date _____	Time _____	Amount _____
Calendar Days for Completion	<u>60</u>	No. _____	Date _____	Time _____	Amount _____
Original Completion Date	<u>10/8/2023</u>	No. _____	Date _____	Time _____	Amount _____
Days Extension to Date	_____				
New Completion date	<u>10/8/2023</u>				

Change Orders

No. <u>1</u>	Date <u>2/1/2024</u>	Time _____	Amount _____
No. _____	Date _____	Time _____	Amount _____
No. _____	Date _____	Time _____	Amount _____
No. _____	Date _____	Time _____	Amount _____
No. _____	Date _____	Time _____	Amount _____

Summary of Project Status

Original Contract Amount	<u>\$ 177,500.00</u>	Total Work Completed	<u>\$ 167,228.66</u>
Adjustments to Date	<u>\$ (10,271.34)</u>	Material Stored on Site	<u>\$ -</u>
Revised Contract Amount	<u>\$ 167,228.66</u>	Total Earned to Date	<u>\$ 167,228.66</u>
Percentage Complete (\$)	<u>94.21%</u>	Less Retainage <u>0%</u>	<u>\$ -</u>
Percentage Complete (Time)	<u>293.33%</u>	Balance	<u>\$ 167,228.66</u>
Percentage Complete (Work)	<u>100.00%</u>	Less Previous Payments	<u>\$ 70,062.50</u>
		Amount Due this Period	<u>\$ 97,166.16</u>

CERTIFICATION OF CONTRACTOR

According to the best of knowledge and belief, I certify that this is a true and correct statement of work performed and materials delivered for the applications period stated above. I further certify that the Contractor has good title for all materials delivered under this Application for Payment, and there are no vendor liens, or other liens or rights to liens against this project, and that all previous payment requests received under this Contract have been applied to discharge in full all of the Contractor's obligations reflected in prior Applications for Payment, and that hourly wages paid to all employees on this project for the period of this Application are in accordance with the requirements of the Contract Documents.

Submitted for Payment:

AUMILLER POOLS LLC
 (Contractor)
 By: William AuMiller
 (Signature)
 Name: WILLIAM AUMILLER
 (Print or type)
 Date: FEBRUARY 7, 2024

Recommended for Payment:

N/A
 (Design Professional)
 By: N/A
 (Signature)
 Name: N/A
 (Print or type)
 Date: N/A

Recommended for Payment:

City of New Port Richey
 (Project Manager)
 By: Martin Field
 (Signature)
 Name: Martin Field
 (Print or type)
 Date: 2-7-2024

Approved for Payment:

City of New Port Richey
 (Owner)
 By: Robert M. Rivera
 (Signature)
 Name: Robert M. Rivera
 (Print or type)
 Date: 02/07/2024

