































































































































































ID		Task Mode	Task Name	Duration	Start	Finish	% Complete
1			NPR - Recreation Center Addition & Renovations	179 days	Tue 5/2/17	Mon 1/15/18	60%
2			PRECONSTRUCTION	144 days	Tue 5/2/17	Wed 11/22/17	81%
3			Issue Contract	1 day	Fri 5/19/17	Fri 5/19/17	100%
4			Permit Issued	1 day	Tue 5/2/17	Tue 5/2/17	100%
5			Notice to Proceed Issued	0 days	Wed 5/17/17	Wed 5/17/17	100%
6			Steel Shop Drawings Review / Return	10 days	Mon 7/24/17	Fri 8/4/17	100%
7			Curtainwall Shop Drawings Review / Return	61 days	Fri 6/23/17	Tue 9/19/17	100%
8	 		Curtainwall Glass Fabrication / Deliver	45 days	Thu 9/21/17	Wed 11/22/17	50%
9			FITNESS / CHILD CARE ROOMS	154 days	Mon 5/22/17	Fri 12/29/17	53%
10			Mobilization / Site Set Up	5 days	Mon 5/22/17	Fri 5/26/17	100%
11			MEPF Demo	8 days	Mon 6/5/17	Wed 6/14/17	100%
12			Demo Interior	2 days	Thu 6/8/17	Fri 6/9/17	100%
13			Interior Temp walls to deck	4 days	Fri 6/9/17	Wed 6/14/17	100%
14			Demo CMU/Aluminum Fence	3 days	Tue 6/27/17	Thu 6/29/17	100%
15			Demo Plaster Soffits	4 days	Fri 6/23/17	Wed 6/28/17	100%
16			Demo Curtainwalls	1 day	Thu 6/29/17	Thu 6/29/17	100%





















ID	 Task Mode	Task Name	Duration	Start	Finish	% Complete
17	 	Demo 12 x 48 Beams	3 days	Mon 7/3/17	Thu 7/6/17	100%
18	 	Demo CMU walls	6 days	Mon 7/3/17	Tue 7/11/17	100%
19	 	Temp Weather Protection	3 days	Wed 7/12/17	Fri 7/14/17	100%
20	 	Footings	4 days	Mon 7/17/17	Thu 7/20/17	100%
21	 	Masonry Stemwall	3 days	Fri 7/21/17	Tue 7/25/17	100%
22	 	Grade/Compact Slabs	2 days	Thu 7/27/17	Fri 7/28/17	100%
23	 	Electrical RI - Slabs	2 days	Mon 7/31/17	Tue 8/1/17	100%
24	 	Prep and Pour Slabs	5 days	Wed 8/2/17	Tue 8/8/17	100%
25	 	Masonry Walls	6 days	Wed 8/9/17	Wed 8/16/17	100%
26	 	Tie Beams, C1 & C2 Columns	5 days	Mon 8/28/17	Fri 9/1/17	100%
27	 	Steel Fabricate / Deliver	17 days	Fri 9/15/17	Mon 10/9/17	100%
28	 	Structural Steel & Decking	20 days	Mon 10/9/17	Fri 11/3/17	70%
29	 	Drywall - Hang & Finish-Existing	5 days	Fri 10/6/17	Thu 10/12/17	100%
30	 	Paint - Int - Existing	3 days	Mon 10/16/17	Wed 10/18/17	100%
31	 	Ceiling Grid	3 days	Mon 10/23/17	Wed 10/25/17	80%
32		MEPF Ceiling Trim	4 days	Thu 10/26/17	Tue 10/31/17	0%

ID	 Task Mode	Task Name	Duration	Start	Finish	% Complete
33		Lt. Ga. Infill Parapet Framing & Sheathing	3 days	Mon 10/30/17	Wed 11/1/17	0%
34		Roofing @ Parapets	2 days	Thu 11/2/17	Fri 11/3/17	0%
35		Roofing - TPO & Standing Seam	7 days	Mon 11/6/17	Tue 11/14/17	0%
36	 	Curtainwall Frame	10 days	Mon 10/30/17	Fri 11/10/17	0%
37	 	Curtainwall Glass	7 days	Mon 11/6/17	Tue 11/14/17	0%
38	 	Stucco	3 days	Wed 11/15/17	Fri 11/17/17	0%
39	 	Remove Temp Partitions	2 days	Wed 11/15/17	Thu 11/16/17	0%
40	 	Plmb RI below Existing Slab	2 days	Wed 6/21/17	Thu 6/22/17	100%
41	 	Pour back trench in Activity Room	1 day	Thu 7/20/17	Thu 7/20/17	100%
42	 	Interior Framing - RR/Mech. Rm.	0 days	Wed 7/5/17	Wed 7/5/17	100%
43	 	Plmb RI in Walls	3 days	Fri 7/7/17	Tue 7/11/17	100%
44		Interior Framing - Addition	3 days	Mon 11/6/17	Wed 11/8/17	0%
45		Electrical RI - Walls/Ceiling-Addition	10 days	Thu 11/9/17	Wed 11/22/17	0%
46		Fire Protection RI - Addition	5 days	Thu 11/9/17	Wed 11/15/17	0%
47		Hang & Finish DW - Addition	6 days	Mon 11/27/17	Mon 12/4/17	0%
48		Paint Steel Structure & DW	4 days	Tue 12/5/17	Fri 12/8/17	0%

ID	 Task Mode	Task Name	Duration	Start	Finish	% Complete
49	 	Mechanical RI	20 days	Mon 9/25/17	Mon 10/23/17	100%
50		Paint - Exterior	15 days	Mon 11/27/17	Fri 12/15/17	0%
51	 	MEPF Trim	3 days	Mon 12/11/17	Wed 12/13/17	0%
52		Ceiling Tiles	2 days	Thu 12/14/17	Fri 12/15/17	0%
53		Doors - Int.	1 day	Mon 12/18/17	Mon 12/18/17	0%
54		Flooring	6 days	Mon 12/18/17	Tue 12/26/17	0%
55	 	Civil - Sitework - Sidewalks, Grading	15 days	Fri 12/8/17	Fri 12/29/17	0%
56	 	Final Inspections / TCO	3 days	Wed 12/27/17	Fri 12/29/17	0%
57	 	Move In Equipment	2 days	Thu 12/28/17	Fri 12/29/17	0%
58		ADMINISTRATION / RECEPTION AREA	117 days	Tue 5/30/17	Fri 11/10/17	89%
59	 	MEPF Demo	5 days	Tue 5/30/17	Mon 6/5/17	100%
60	 	Demo Reception Desk	2 days	Fri 6/2/17	Mon 6/5/17	100%
61	 	Temp Partitions	0 days	Mon 6/5/17	Mon 6/5/17	100%
62	 	Demo - Flrs, Walls, Ceiling, Windows	5 days	Thu 6/1/17	Wed 6/7/17	100%
63	 	Sawcut Slab & Walls	2 days	Mon 6/19/17	Tue 6/20/17	100%
64	 	Demo Masonry Wall	2 days	Wed 6/21/17	Thu 6/22/17	100%

ID	 Task Mode	Task Name	Duration	Start	Finish	% Complete
65	 	Plumbing Drain in Activity Room	2 days	Wed 6/21/17	Thu 6/22/17	100%
66	 	Pour back trench in Activity Room	1 day	Thu 7/20/17	Thu 7/20/17	100%
67	 	Interior Framing - Offices	4 days	Wed 6/21/17	Mon 6/26/17	100%
68	 	WJA Framing Details Rev.	5 days	Fri 6/23/17	Thu 6/29/17	100%
69	 	Framing - Reception/Soffit	0 days	Wed 7/5/17	Wed 7/5/17	100%
70	 	MEPF Rough ins	10 days	Wed 6/21/17	Fri 7/7/17	100%
71	 	Add 1 hr Rated Wall - Window Frames	0 days	Mon 7/17/17	Mon 7/17/17	100%
72	 	Drywall - Hang	15 days	Wed 8/9/17	Tue 8/29/17	100%
73	 	ASI 07 - Add Duct & Bulkhead	12 days	Mon 8/14/17	Tue 8/29/17	100%
74	 	Drywall - Finish	3 days	Thu 8/31/17	Tue 9/5/17	100%
75	 	Paint - Prime & 1st Coat	4 days	Thu 9/7/17	Tue 9/12/17	100%
76	 	Ceiling Grid	2 days	Thu 9/14/17	Fri 9/15/17	100%
77	 	Acoustical Clouds	2 days	Mon 10/2/17	Tue 10/3/17	100%
78	 	Remove Existing VCT	1 day	Wed 9/20/17	Wed 9/20/17	100%
79	 	Remove Temp Walls	1 day	Wed 9/20/17	Wed 9/20/17	100%
80	 	Millwork - Reception	3 days	Fri 10/27/17	Tue 10/31/17	0%

ID	 Task Mode	Task Name	Duration	Start	Finish	% Complete
81	 	MEPF Trim -Walls & Ceiling	4 days	Mon 9/18/17	Thu 9/21/17	100%
82	 	Flooring - Epoxy	4 days	Mon 9/25/17	Thu 9/28/17	100%
83	 	Ceiling Tiles	2 days	Fri 9/29/17	Mon 10/2/17	100%
84	 	Paint - Finish	3 days	Tue 10/3/17	Thu 10/5/17	100%
85	 	Install Doors	0 days	Fri 10/6/17	Mon 10/9/17	100%
86		Carpet/VCT	3 days	Wed 11/1/17	Fri 11/3/17	0%
87		Final Inspections / TCO	5 days	Mon 11/6/17	Fri 11/10/17	0%
88		MULTI-PURPOSE ROOM	30 days	Mon 12/4/17	Mon 1/15/18	0%
89		MEPF Demo	2 days	Mon 12/4/17	Tue 12/5/17	0%
90		Install Temp Barrier	1 day	Mon 12/4/17	Mon 12/4/17	0%
91		Demo	4 days	Wed 12/6/17	Mon 12/11/17	0%
92		Set HM Door Frames	1 day	Tue 12/12/17	Tue 12/12/17	0%
93		Interior Framing	1 day	Tue 12/12/17	Tue 12/12/17	0%
94	 	MEPF Rough ins	5 days	Wed 12/13/17	Tue 12/19/17	0%
95		Drywall - Hang & Finish	2 days	Wed 12/13/17	Thu 12/14/17	0%
96		Paint - Prime/1st Coat - 144, 145, 146	2 days	Wed 12/20/17	Thu 12/21/17	0%

ID	 Task Mode	Task Name	Duration	Start	Finish	% Complete
97		Ceiling Grid	1 day	Fri 12/22/17	Fri 12/22/17	0%
98		MEPF Ceiling Trim - 144, 145, 146	2 days	Tue 12/26/17	Wed 12/27/17	0%
99		Millwork	2 days	Thu 12/28/17	Fri 12/29/17	0%
100	 	Owner Move Out All Equipment	2 days	Wed 12/27/17	Thu 12/28/17	0%
101		Demo Flooring - 143	1 day	Fri 12/29/17	Fri 12/29/17	0%
102	 	Electrical Ceiling Rough - 143	2 days	Mon 1/1/18	Tue 1/2/18	0%
103		Paint Ceiling & Walls - 143	4 days	Wed 1/3/18	Mon 1/8/18	0%
104		Acoustical Clouds	5 days	Tue 1/9/18	Mon 1/15/18	0%
105		Install Doors	1 day	Tue 1/9/18	Tue 1/9/18	0%
106	 	MEPF - Trim	4 days	Mon 1/1/18	Thu 1/4/18	0%
107		Flooring - Epoxy 144, 146	5 days	Fri 1/5/18	Thu 1/11/18	0%
108		Flooring & Base - 143	4 days	Mon 1/8/18	Thu 1/11/18	0%
109		COMPLETION ACTIVITIES	6 days	Mon 1/8/18	Mon 1/15/18	0%
110		HCS / Sub Punchlist	3 days	Mon 1/8/18	Wed 1/10/18	0%
111		Owner / Architect Punchlist	3 days	Thu 1/11/18	Mon 1/15/18	0%
112		Final Inspections / TCO	3 days	Thu 1/11/18	Mon 1/15/18	0%