

CITY OF NEW PORT RICHEY, FLORIDA
CONTRACTOR'S APPLICATION FOR PAYMENT

Gray Areas To Be Filled In By Contractor

Bid No. 19-003 Date 1/15/2020 Payment Number 4-Final
 Application Period From October 17, 2019 To November 15, 2019
 Project Name 2017 Seawall Repair - Sims Park and Cotee River Park.
 Account Number _____
 Owner: City of New Port Richey Phone No 727-841-4536
 Engineer: Stroud Engineering Consultants, Inc. Phone No 352-642-4412
 Contractor: Foundation Professionals of Florida Phone No 855-934-7688

Contract Data

Change Orders

Bids Received	<u>12/4/2015</u>	No <u>1</u>	Date <u>1/16/2020</u>	Time _____	Amount <u>\$ (37,424.49)</u>
Contract Start Date	<u>4/8/2019</u>	No. _____	Date _____	Time _____	Amount _____
Notice to Proceed:	<u>4/8/2019</u>	No. _____	Date _____	Time _____	Amount _____
Calendar Days for Completion	<u>120</u>	No _____	Date _____	Time _____	Amount _____
Original Completion Date	<u>8/6/2019</u>	No _____	Date _____	Time _____	Amount _____
Days Extension to Date	<u>86</u>				

New Completion date 10/31/2019
 Original Contract Amount \$ 298,930.00
 Adjustments to Date \$ (37,424.49)
 Revised Contract Amount \$ 261,505.51
 Percentage Complete (\$) 87.48%
 Percentage Complete (Time) 235.00%
 Percentage Complete (Work) 87.48%

Summary of Project Status

Total Work Completed	\$ 261,505.51
Material Stored on Site	\$ _____
Total Earned to Date	\$ 261,505.51
Less Retainage <u>0%</u>	\$ _____
Balance	\$ 261,505.51
Less Previous Payments	\$ 167,130.21
Amount Due this Period	\$ 94,375.30

CERTIFICATION OF CONTRACTOR

According to the best of knowledge and belief, I certify that this is a true and correct statement of work performed and materials delivered for the applications period stated above. I further certify that the Contractor has good title for all materials delivered under this Application for Payment, and there are no vendor liens, or other liens or rights to liens against this project, and that all previous payment requests received under this Contract have been applied to discharge in full all of the Contractor's obligations reflected in prior Applications for Payment, and that hourly wages paid to all employees on this project for the period of this Application are in accordance with the requirements of the Contract Documents.

Submitted for Payment:

Recommended for Payment:

Foundation Professionals of Florida
 (Contractor)
 By: [Signature]
 (Signature)
 Name: V.P.
 (Print or type)
 Date: 1-16-2020

STROUD ENGINEERING CONSULTANTS
 (Design Professional)
 By: [Signature]
 (Signature)
 Name: BRENT HEATH
 (Print or type)
 Date: 1/21/20

Recommended for Payment:

Approved for Payment:

City of New Port Richey
 (Project Manager)
 By: [Signature]
 (Signature)
 Name: Martin Field
 (Print or type)
 Date: 1-21-20

City of New Port Richey
 (Owner)
 By: [Signature]
 (Signature)
 Name: Robert Rivera
 (Print or type)
 Date: 01/21/2020

CITY OF NEW PORT RICHEY, FLORIDA
2017 Seawall Repair - Sims Park and Cotee River Park.
ESTIMATE FOR PROGRESS PAYMENT

ENG PROJ. NO. 01810-14-02

OWNER PROJ NO 19-003

PAYMENT APPLICATION No. 4-Final
FOR PERIOD FROM October 17, 2019 TO December 31, 2019

ITEM NO.	DESCRIPTION LIST CONTRACT ITEMS, CHANGE ORDER ITEMS AND DEDUCTIONS, EACH WITH SUBTOTAL	CONTRACT			SCHEDULED VALUE	COMPLETED PREVIOUSLY		COMPLETED THIS MONTH		COMPLETED TO DATE	
		QUANT	UNIT OF MEAS.	UNIT COST OF ITEM		QUANT	TOTAL COST	QUANT	TOTAL COST	% COMPLETE	TOTAL COST
1	Mobilization/Demobilization	1.00	L.S.	\$ 20,000.00	\$ 20,000.00	1.00	\$ 20,000.00		\$	100%	\$ 20,000.00
2	Environmental Protection	1.00	L.S.	\$ 3,500.00	\$ 3,500.00	1.00	\$ 3,500.00		\$	100%	\$ 3,500.00
3	Maintenance of Traffic	1.00	L.S.	\$ 2,500.00	\$ 2,500.00	1.00	\$ 2,500.00		\$	100%	\$ 2,500.00
4	Pressure Washing Seawall Face	1.00	L.S.	\$ 3,000.00	\$ 3,000.00	1.00	\$ 3,000.00		\$	100%	\$ 3,000.00
5	F&I 4-Inch Drainage Assemblies	280.00	EA	\$ 297.00	\$ 83,160.00	280.00	\$ 83,160.00	43.00	\$ 12,771.00	115%	\$ 95,931.00
6	F&I Polyurethane Injection-Soil Stabilization	1000.00	GAL	\$ 66.00	\$ 66,000.00	370.27	\$ 25,548.63	168.22	\$ 11,607.18	54%	\$ 37,155.81
7	F&I Polyurethane Injection-Location-Piping Installation	200.00	EA	\$ 5.00	\$ 1,000.00	200.00	\$ 1,000.00	41.00	\$ 205.00	121%	\$ 1,205.00
8	F&I Polyurethane Injection-Void Fill	200.00	GAL	\$ 95.00	\$ 19,000.00	167.42	\$ 15,904.90	7.14	\$ 678.30	87%	\$ 16,583.20
9	F&I Sidewalk Repair-(Sidewalk Lifting)	50.00	GAL	\$ 75.00	\$ 3,750.00	26.25	\$ 1,968.75		\$	53%	\$ 1,968.75
10	F&I Major Crack Repair (Jute Rope, Fiberglass Rebar, Epoxy Grout and Seal)	500.00	LF	\$ 65.00	\$ 32,500.00	84.67	\$ 5,503.55	169.00	\$ 10,985.00	51%	\$ 16,488.55
11	F&I Minor Crack Repair (Epoxy Grout and Seal)	500.00	LF	\$ 40.00	\$ 20,000.00	227.00	\$ 9,080.00	238.50	\$ 9,540.00	93%	\$ 18,620.00
12	F&I Spall Patching	80.00	SF	\$ 40.00	\$ 3,200.00	17.86	\$ 714.40	97.87	\$ 3,918.80	145%	\$ 4,633.20
13	F&I Cap Drill Replacement	20.00	EA	\$ 40.00	\$ 800.00	37.00	\$ 1,480.00		\$	185%	\$ 1,480.00
14	F&I Helical Anchor	3.00	EA	\$ 2,500.00	\$ 7,500.00	4.00	\$ 0,000.00		\$	133%	\$ 10,000.00
15	Allowance for Extra Work Authorized by Owner	1.00	LS	\$ 1,560.00	\$ 1,560.00		\$		\$	0%	\$
16	Math error correction. Bid amount for Item No. 5 was off by \$20.00.	1.00	LS	\$ 20.00	\$ 20.00		\$		\$	0%	\$
17	Field Order #1 - Russ Park	1.00	LS	\$ 2,340.00	\$ 2,340.00	1.00	\$ 2,340.00		\$	#DIV/0!	\$ 2,340.00
18	Field Order #2-Grand and Boat Ramp	1.00	LS	\$ 26,100.00	\$ 26,100.00		\$	1.00	\$ 26,100.00	100%	\$ 26,100.00
TOTAL COST OF COLUMNS					\$ 298,930.00		\$ 185,700.23		\$ 75,805.28	87%	\$ 261,505.51

David B. B...