

Steel Potable Water Reservoir Inspection Report

Job Number: 55313b

Utility: New Port Richey WTP

Tank: Elevated

Date: 4/23/2021

Inspector: T. Miller

Dive Controller: J. Lombardi

Capacity: 500kg

Dimensions: 140' H

SSPC Rating		SSPC Rating		SSPC Rating	
Grade	Description - Good Condition	Grade	Description - Fair Condition	Grade	Description - Poor Condition
10	No Rusting, or <0.01% of surface is rusted	7	Isolated rust, <.3% of surface is rusted	4	Approximately 10% of the surface is rusted
9	Minor rusting, or <0.03% of surface is rusted	6	Extensive rusting, <1% of surface is rusted	3	Approximately 17% of the surface is rusted
8	Isolated rust, <.1% of surface is rusted	5	Approximately 3% of the surface is rusted	2	Approximately 33% of the surface is rusted
				1	Approximately 50% of the surface is rusted
				0	Approximately 100% of the surface is rusted

QUADRANT 1	QUADRANT 2	QUADRANT 3	QUADRANT 4
-------------------	-------------------	-------------------	-------------------

INTERIOR RESERVOIR ROOF

	SSPC Rating	Corrosion	SSPC Rating	Corrosion	SSPC Rating	Corrosion	SSPC Rating	Corrosion
Vents	N/A	-----	3	Significant	N/A	-----	N/A	-----
Roof Panels	5	Significant	5	Significant	5	Significant	5	Significant
Roof Support	5	Significant	5	Significant	5	Significant	5	Significant

Coating Deficiencies: Blistering Delamination Chalking Checking Cracking Cratering Pinholes Staining Sags/Runs

Over All Coating Condition Fair Average Blister Size N/A (See diagram for locations)

Over All Structural Condition Good Current Weld Condition Good Average Pit Depth N/A (See diagram for locations)

INTERIOR RESERVOIR WALLS

	SSPC Rating	Corrosion	SSPC Rating	Corrosion	SSPC Rating	Corrosion	SSPC Rating	Corrosion
Wall to Roof Weld	7	Significant	7	Significant	7	Significant	7	Significant
Lower Ring Panels	6	Significant	6	Significant	6	Significant	6	Significant
Middle Ring Panels	6	Significant	6	Significant	6	Significant	6	Significant
Upper Ring Panels	6	Significant	6	Significant	6	Significant	6	Significant
Internal Ladder	7	Significant	N/A	-----	N/A	-----	N/A	-----

Coating Deficiencies: Blistering Delamination Chalking Checking Cracking Cratering Pinholes Staining Sags/Runs

Over All Coating Condition Fair Average Blister Size 1/2" (See diagram for locations)

Over All Structural Condition Good Current Weld Condition Good Average Pit Depth N/A (See diagram for locations)

INTERIOR RESERVOIR FLOOR

	SSPC Rating	Corrosion	SSPC Rating	Corrosion	SSPC Rating	Corrosion	SSPC Rating	Corrosion
Floor / wall seam	6	Significant	6	Significant	6	Significant	6	Significant
Floor Panels	6	Significant	6	Significant	6	Significant	6	Significant

Coating Deficiencies: Blistering Delamination Chalking Checking Cracking Cratering Pinholes Staining Sags/Runs

Over All Coating Condition Fair Average Blister Size N/A (See diagram for locations)

Over All Structural Condition Good Current Weld Condition Good Average Pit Depth N/A (See diagram for locations)

INTERIOR RESERVOIR SUPPORT COLUMNS

	SSPC Rating	Corrosion	SSPC Rating	Corrosion	SSPC Rating	Corrosion	SSPC Rating	Corrosion
Column Structures	N/A	-----	N/A	-----	N/A	-----	N/A	-----
Column Bases	N/A	-----	N/A	-----	N/A	-----	N/A	-----
Column Capitals	N/A	-----	N/A	-----	N/A	-----	N/A	-----

Coating Deficiencies: Blistering Delamination Chalking Checking Cracking Cratering Pinholes Staining Sags/Runs

Over All Coating Condition ---- Average Blister Size N/A (See diagram for locations)

Over All Structural Condition ---- Current Weld Condition ---- Average Pit Depth N/A (See diagram for locations)

DISCLAIMER

Unless otherwise noted, the findings contained in this report were neither prepared nor reviewed by a licensed Professional Engineer, but are based on experience, training and visual examination of the Dive Maintenance Technician

Steel Potable Water Reservoir Inspection Report

Job Number: 55313b
Inspector: T. Miller

Utility: New Port Richey WTP
Dive Controller: J. Lombardi

Tank: Elevated
Date: 4/23/2021

QUADRANT 1	QUADRANT 2	QUADRANT 3	QUADRANT 4
------------	------------	------------	------------

INTERIOR RESERVOIR PLUMBING COMPONENTS

	SSPC Rating	Corrosion	SSPC Rating	Corrosion	SSPC Rating	Corrosion	SSPC Rating	Corrosion
Inlet Plumbing	7	Significant	N/A	----	N/A	----	N/A	----
Outlet Plumbing	7	Significant	N/A	----	N/A	----	N/A	----
Manways	N/A	----	N/A	----	8	Minor	N/A	----
Floor Drains	N/A	----	N/A	----	N/A	----	N/A	----
Interior Overflow	N/A	----	N/A	----	5	Significant	N/A	----
Other Plumbing	N/A	----	N/A	----	N/A	----	N/A	----

Coating Deficiencies: Blistering Delamination Chalking Checking Cracking Cratering Pinholes Staining Sags/Runs
 Over All Coating Condition Fair Average Blister Size N/A (See diagram for locations)
 Over All Structural Condition Good Current Weld Condition Good Average Pit Depth N/A (See diagram for locations)

EXTERIOR RESERVOIR ROOF

	SSPC Rating	Corrosion	SSPC Rating	Corrosion	SSPC Rating	Corrosion	SSPC Rating	Corrosion
Vents	N/A	----	5	Significant	N/A	----	N/A	----
Roof Panels	6	Significant	6	Significant	6	Significant	6	Significant
Access Hatches	7	Significant	N/A	----	N/A	----	N/A	----

Coating Deficiencies: Blistering Delamination Chalking Checking Cracking Cratering Pinholes Staining Sags/Runs
 Over All Coating Condition Fair Average Blister Size N/A (See diagram for locations)
 Over All Structural Condition Good Current Weld Condition Good Average Pit Depth N/A (See diagram for locations)

EXTERIOR RESERVOIR WALLS

	SSPC Rating	Corrosion	SSPC Rating	Corrosion	SSPC Rating	Corrosion	SSPC Rating	Corrosion
Wall to Roof Weld	6	Significant	6	Significant	6	Significant	6	Significant
Lower Ring Panels	6	Significant	6	Significant	6	Significant	6	Significant
Mid Ring Panels	6	Significant	6	Significant	6	Significant	6	Significant
Upper Ring Panels	6	Significant	6	Significant	6	Significant	6	Significant
Exterior Overflow	N/A	----	N/A	----	N/A	----	N/A	----

Coating Deficiencies: Blistering Delamination Chalking Checking Cracking Cratering Pinholes Staining Sags/Runs
 Over All Coating Condition Fair Average Blister Size N/A (See diagram for locations)
 Over All Structural Condition Fair Current Weld Condition Good Average Pit Depth N/A (See diagram for locations)

FOOTINGS / FOUNDATION

Foundation Type: Concrete Pad Concrete Pier Concrete Cradle
 Foundation Condition: Good Cracking Spalling Exposed Rebar Other
 Anchor Bolts: #: 30 Chairs Jam Nuts Welded Other
 Anchor Bolt Condition: Fair Loose Deformity Corrosion Other

TOWER SUPPORT STRUCTURES

Riser Pipe: Circumference: 15' 10" Misaligned Leaking Corrosion Other
 Tower Legs / Columns: #: 6 Misaligned Settling Corrosion Other
~~Leg Shoes / Brackets:~~ Loose Deformity Corrosion Other
 Rods & Turnbuckles: 36 Loose Deformity Corrosion Other

DISCLAIMER

Unless otherwise noted, the findings contained in this report were neither prepared nor reviewed by a licensed Professional Engineer, but are based on experience, training and visual examination of the Dive Maintenance Technician

Liquid Engineering Corporation
Potable Water Reservoir Contamination, Health and Safety Report (Primary)

Job Number: 55313b
 Inspector: T. Miller,

Utility: New Port Richey WTP
 Dive Controller: J. Lombardi

Tank: Elevated
 Date: 4/23/2021

FACILITY SAFETY & HEALTH

Primary Air Vent	Type: Mushroom	Screen : Good	Pressure Vacuum / Frost Proof: No
Exterior Overflow	Flapper: ----	Screen: ----	Gasket: ---- Condition: ----
Cathodic Protection	System Installed: Yes	Cathodic Access Covers #: 13	Properly Sealed: Yes
Water Level Indicator	Type: Electronic	Condition: Good	Penetration Points Properly Sealed: Yes
Heater System	Installed: No	Type: -----	
1st Access Hatch	Type: Square	Size: 31"xs31" in. (24" - 24" x 15" min)	Properly Sealed: Yes
Hatch Height: 8"	in. (min 4")	Lid Height: 2" in (min 2")	Properly Secured: Yes
2nd Access Hatch	Type: -----	Size: N/A in. (24" - 24" x 15" min)	Properly Sealed: ----
Hatch Height: N/A	in. (min 4")	Lid Height: N/A in (min 2")	Properly Secured: ----

Primary Manway

Locations	Wall:	Leg:	Roof:	Riser Pipe: Q3	Other:
Type and Size	Type: Oval	Size: 20"x26" in (24" - 18"x22")			
Support Structure	Type: Dogged	Condition: Good			
WT Integrity	Leaks: No	Condition: Good			

Primary Exterior Ladder

Location	Wall:	Leg:	Roof:	Riser Pipe: Q4	Other:
Overall Ladder	Condition: Good	Height: 140'	Offset Landing: Yes		
Vandal Guard	Present: Yes	Locked: Yes			
Ladder Rails & Rungs	Condition: Fair	Anti-Skid Rungs: No	Missing/Damaged Rungs: No		
Rung Spacing & Depth	Spacing: 12" in. (max 12")	Toe Depth: 8" in. (min 7")			
Rail Spacing & Size	Width: 2" in. (min 2")	Thickness: 1/4" in. (min 1/4")	Rail to Rail: 16" in. (min 16")		
Safety Climb System	Type: Rail	Condition: Good			

Primary Balcony & Railing

Location	On Roof: Q1-Q4	Around Bowl:	At Interior Landing:	Other:
Deck / Walkways	Condition: Good	Width: 220" in. (min 24")		
Top Rails	Condition: Good	Height: 40" in. (min 42" +/- 3")	Swing Gate Present: No	
Mid Rails	Condition: Good	Height: 20" in. (half the distance between top rail and floor)		
Toe Boards	Condition: ----	Height: N/A in. (min 4")		

Roof Integrity:	Holes: No	Cracking: No	Standing Water: No	Other:
Wall Integrity:	Holes: No	Cracking: No	Leaks: No	Other:
Safety Tie-Off Points	Type: Structural	#: 10	Condition: Good	
Antennas	Type: Transmitting / Receiving	#: 5	Location(s): Roof: x	Bowl: Leg: Other:
Water Clarity	General Appearance: Fair	Odor: None	Surface Débris: None	
Hypalon Floating Cover	Condition: ----	Holes: ----	Tears: ----	
Grounding System	Present: No			

DISCLAIMER




Unless otherwise noted, the findings contained in this report were neither prepared nor reviewed by a licensed Professional Engineer, but are based on experience, training and visual examination of the Dive Maintenance Technician

Liquid Engineering Corporation
Circular Tank Diagram / Information Worksheet

Job Number 55313b

Utility Name New Port Richey WTP


Tank Name Elevated



Sediment Depth Measurements


Average Sediment Depth = The sum of all measurements taken, divided by the number of measurements taken

Avg. Depth 1/8" Cubic Yardage N/A Sediment Type Iron manganese



Plumbing & Structure location

Plumbing and structure codes
 O=Outlet X=Inlet Z=Manway
 V=Vent D=Drain S=Sump
 L=Ladder H=Hatch P=Overflow
 F=Float Level Indicator
 T=Telemetry



Column Placement

Type of Column ○ □ I
 Base Structure ▱ ▽ ▿ ▸ ▹ ►
 Top Structure ▱ ▹ ►
 Column Construction -----

DISCLAIMER



Unless otherwise noted, the findings contained in this report were neither prepared nor reviewed by a licensed Professional Engineer, but are based on experience, training and visual examination of the Dive Maintenance Technician

Circular Tank Diagram / NDT DFT Coating Adhesion Presence of lead

Job Number 55313b



Utility Name New Port Richey WTP

Tank Name Elevated



Roof Color white

Bowl Color



DISCLAIMER

Unless otherwise noted, the findings contained in this report were neither prepared nor reviewed by a licensed Professional Engineer, but are based on experience, training and visual examination of the Dive Maintenance Technician

Liquid Engineering Corporation
Potable Water Reservoir Security / Measurement Worksheet

Job Number 55313b


Utility Name New Port Richey WTP

Tank Name Elevated

Security


Is the area surrounding the tank well lit?	No
Is the tank surrounded by a Security Fence?	Yes
Are the access gates locked?	Yes
Is the tank equipped with a Vandal Guard on the primary access ladder?	Yes
If so, is the Vandal Guard locked?	Yes
Are the access roads in good repair?	Yes
Are all of the hatches equipped with electronic monitoring devices?	No
Are the external plumbing components housed in a secure vault or out-building?	Yes
Does the surrounding geography of the tank obscure it from public view?	No
Does the exterior of the tank show signs of trespass?	N/A

Measurements



Vent

Outside Circumference
52" Inches



Roof








Flange Metal Thickness N/A Inches

Roof to Screen or Flange 8.5 Inches

Flange No

Number of Bolt Holes N/A

Size of Bolts N/A Inches

Inlet	Outlet	Drain	Overflow
			
<p>Inlet Riser</p>  <p style="text-align: center;">Floor</p>	<p>Outlet Riser</p>  <p style="text-align: center;">Floor</p>		<p>Overflow Wall</p>  <p style="text-align: center;">Floor</p>

DISCLAIMER
 Unless otherwise noted, the findings contained in this report were neither prepared nor reviewed by a licensed Professional Engineer, but are based on experience, training and visual examination of the Dive Maintenance Technician
 ©Copyright 1998 - 2020 Liquid Engineering Corporation - All rights reserved

Liquid Engineering Corporation
Potable Water Reservoir Immediate Needs Assessment

Job Number: 55313b

Utility: New Port Richey WTP

Tank: Elevated

Inspector: T. Miller

Dive Controller: J. Lombardi

Date: 4/23/2021

1. Health and Safety Items

- Safety Climb System Installation: No action needed
- Vent Screen Repairs: No action needed

2. Testing Items

- Dye Testing for Leak Evaluation: No action needed

3. Repair Items

- Epoxy Coating Repairs: No action needed
- Temporary Leak Repairs: No action needed
- Float Operated Level Indicator Repairs / Maintenance: No action needed
- Hypalon Repairs: No action needed

4. Security Related Items *(Critical security upgrade information is immediately available)*

- Tank vents are not equipped with a security vent shroud: No action needed
- Tank hatches are not equipped with a security hatch locking device: No action needed
- Tank perimeter not adequately secured: No action needed

The above mentioned additional work is considered immediately necessary and is recommended to be completed. Some items may be completed in conjunction with work currently being performed while the crew is on site.

Reservoir Inspection Condition Supplemental

Below are the notable discrepancies for the: "Elevated" Reservoir.

The reservoir was in overall good condition we removed an estimated (1/8") of sediment.
Hatch- Has delamination on the inside surface, but is able to be locked properly from the outside of the reservoir,
Vent- Is in working order however there is delamination on the inside surface.
Floor- Consisted of areas of rust nodules that have caused significant metal loss.
Walls- Have heavy staining along with rust nodules forming in all four quadrants.
Roof - The roof has areas of delamination along with uniform surface corrosion both inside and outside
Overflow-Has delamination on both the top and bottom edges.
Manway- The gasket material appeared intact and no leaking was observed from the outside of the reservoir.
Inlet- Is free from obstruction with the weld seams intact however it has rust nodules and sags and runs in the coating.
Outlet- Consisted of heavy staining along with rust nodule formations beginning to form.
Tower legs- Have substantial amounts of intergranular corrosion on the anchor bolts. Causing large amounts of metal loss.

Liquid Engineering Corporation highly recommends a blast and re coat. Then repairing the corroded anchor bolts. Thank you for your business.

DISCLAIMER

Unless otherwise noted, the findings contained in this report were neither prepared nor reviewed by a licensed Professional Engineer, but are based on experience, training and visual examination of the Dive Maintenance Technician