



**SEQUENCE OF CONSTRUCTION**

1. FURNISH AND INSTALL PIPING CONNECTION TO BASIN #1.
2. UPON COMPLETION OF BASIN #1 CONNECTION, REMOVE EX. PIPING TO BASIN #2 AND REINSTALL IN PROPOSED CONFIGURATION (PARALLEL TO BASIN #1 PIPING).
3. UPON COMPLETION OF BASIN #2 CONNECTION, INSTALL NEW 24" GATE VALVES TO BASINS #3 AND 4. ALL PIPING WORK TO BE COORDINATED WITH PLANT OPERATIONS STAFF.

PRELIMINARY

|   |             |      |                               |      |  |   |                               |
|---|-------------|------|-------------------------------|------|--|---|-------------------------------|
|   | PROJECT NO. | 000  | APPROVED BY:                  |      | <b>WATER RECLAMATION FACILITY -<br/>EMERGENCY PIPING REPAIRS</b><br><br>NEW PORT RICHEY, FLORIDA | <b>PROPOSED YARD PIPING<br/>(PERMANENT)</b> | SHEET NUMBER<br><br><b>01</b> |
|   | DATE        | 2019 | KURT D. HEATH<br>P.E. # 56181 |      |  |   |                               |
| 10503 Cyndee Lane<br>Odessa, Florida 33556<br>C.A. License #29607<br>352.642.4412 | NO.         | DATE | BY                            | CHK. | REVISION DESCRIPTION   |   |                               |