

CONTRACT MODIFICATION

Contract Modification No.: 1

Date: 1-27-2017

Project Name: US19 Hwy Landscaping for Medians Project (Phase II)

Project No:

Owner: City of New Port Richey, City Council

Contractor: Morelli Landscaping, Inc.

Engineer: Terra Tectonics Design Group, Inc.

This is a Change Order to the Contract Amount and the Following Modifications to the Contract are hereby ordered:

Contract Amount

Original Contract Amount	\$ <u>265,624.00</u>
Previous Change Orders (Add/Deduct)	\$ <u>0.00</u>
This Change Order (Add)	\$ <u>546,543.00</u>
Revised Contract Amount	\$ <u>812,167.00</u>

Contract Time (Cal. Days)

Original Duration	<u>90</u>	Days
Previous Change Orders (Add)	<u>0</u>	Days
This Change Orders (Add)	<u>215</u>	Days
Revised Contract Time	<u>305</u>	Days

The Final Contract Completion Date is:

6/30/2017

Contractor's Certification

By executing this Change Order, the contractor acknowledges and agrees that the stipulated price and/or time adjustment includes the costs and delays for all work contained in the Change order, including costs and delays associated with the interruption of schedules, extended overheads, delay, and cumulative impacts or ripple effect on all other non-effected work under this contract. Signing of the Change order constitutes full changes and constitutes full and mutual accord and satisfaction for the adjustment in contract price or time as a result of increases or decreases in costs and time or performance caused directly and indirectly from the change, subject to the current scope of the entire work as set forth in the contract documents.

Recommended By:

Architect Terra Tectonics
By: Jonathan Tongra RLA
Title PRESIDENT
Date 1.26.2017

Contractor Morelli Landscaping, Inc.
By: Vincent J. Morelli, Jr.
Title President
Date: 1-26-2017

Public Works Director
By: [Signature]
Date: 01/26/2017

Project Manager/Inspector
By: [Signature]
Date: 1/26/2017



Morelli
Landscaping,
Inc.

Landscape Design
& Installation
Nursery

October 27, 2016

Mr. Martin Field
Construction Inspector
City of New Port Richey
6132 Pine Hill Road
Port Richey, Florida 34668

Re: US 19 Medians – Phase II

Dear Martin:

Per your request, we have reviewed the proposed plans and budget for Phase II of the City's US 19 Median Landscaping Project and welcome the opportunity to work with you all to complete it in Spring 2017. We are confident that a quality project can be completed within the available budget. We thank you for your consideration and confidence in giving us this opportunity and we look forward to working with you all further on this exciting project.

Sincerely,

A handwritten signature in blue ink, appearing to read "V. Morelli, Jr.", with a stylized flourish at the end.

Vincent J. Morelli, Jr.
President

6370 146th
Avenue North
Clearwater,
Florida
33760

727-535-6263
Fax 727-536-6855